

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

MSDP Grant – Medak Region- Construction of 2 Additional Class rooms to ZPHS Bilalpur village of Kohir Mandal of Zaheerabad Assembly Constituency in Medak District- According Post facto Extension of Agreement Time up to 15.09.2017 without penalty – Orders - Issued.

---

**PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT**

**G.O.Rt.No. 136**

**Dated: 21-02-2018**

**Read the following:-**

1. Proc.No B/169/2013, Dt.07.04.2016 of the District Collector  
Medak at Sangareddy
2. From the ENC, PR, Hyd, Ir.No.AEE1/DEE.II/Medak/Bilalpur  
/EOAT/2017,d t. 17.01.2018.

&&&

**ORDER:**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in the reference 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 15.09.2017 without imposing penalty in respect of work "Construction of 2 Additional Class rooms to ZPHS Bilalpur village of Kohir Mandal of Zaheerabad Assembly Constituency in Medak District under MSDP Grant" as the delay is not attributed to Contractor and the delay occurred due to the said building is proposed to construct over on going school building of 2 rooms hence the site was handed over to the contractor, after completion of the on going work ground floor, i.e on 21.03.2017.

2. The Engineer-in-Chief, Panchayat Raj (i/c), Hyderabad shall take necessary action accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**VIKAS RAJ**  
**PRINCIPAL SECRETARY TO GOVERNMENT(FAC)**

**To**

The Engineer-in-Chief, Panchayat Raj (i/c), Hyderabad.

Copy to:

The Superintendent Engineer, PR, Medak

The PS to M(PR&RD)

SF/SC

**//FORWARDED::BY ORDER//**

**SECTION OFFICER**